Holtwood - PPL Master Project Schedule

04-Feb-10 11:46

Activity Name	Start	Finish
Holtwood Expansion Project	30-Jun-09 A	01-Apr-13
Milestones	30-Jun-09 A	01-Apr-13
General Milestones	30-Jun-09 A	01-Apr-13
Project Milestones	30-Jun-09 A	01-Apr-13
Receive DEP 401 Permit	30-Jun-09 A	
Release Units 18 & 19 HTG Contract	30-Jul-09 A	
Award General Contract	25-Sep-09 A	
Mobilize GC	28-Sep-09 A	
FERC License Ammendment Received	30-Oct-09 A	30-Oct-09 A
FERC Approval of Cofferdam 1	14-Dec-09 A	02-Feb-10
Develop Phase 2 E&S Plan	16-Dec-09 A	26-Jan-10
Start Excavation	04-Jan-10 A	
Power Station & Intake Construction	18-Jan-10	28-Dec-12*
Refine QCIP		01-Mar-10*
Replace HTG 11 & 13	19-Mar-10	17-Sep-10
Unit 1 Draft Tube Extension	16-Jun-10	25-Feb-11
Fishlift Modifications	16-Jun-10	14-Mar-11
Begin Concrete Pours	02-Aug-10	02-Aug-10
Piney Channel Excavation	02-Aug-10	02-Nov-10
Excavate New Forebay	02-Aug-10	24-Aug-12
Replace Skimmer Wall	20-Aug-10	29-Nov-11
Install Overmeyer Gates	01-Jul-11	27-Oct-11
Tailrace Excavation	05-Jul-11	16-Oct-12
HTG 18 Erection	02-Nov-11	28-Dec-12
HTG 19 Erection	02-Nov-11	23-Aug-12
Build Railroad Crossing Bridge	16-Apr-12	29-Jun-12
Start-Up and Commissioning	11-Dec-12	11-Feb-13
Commercial Operation		01-Apr-13*

Remaining Level of Effort
Actual Level of Effort
Primary Baseline
Actual Work
Remaining Work
Critical Remaining Work

Data Date: 18-Jan-10